

PROJECT UPDATE



Cheshire Bridge Rebuild

September 9, 2022

Project Description

Work on the replacement of the Cheshire Bridge over South Fork Peachtree Creek is progressing well. Crews have poured concrete footings at the base of the bridge and have laid the beams across the bridge footings. A total of eight (8) beams were installed on span #2. Crews will now work along the shore walls. C. W. Matthews is the designated contractor for bridge replacement project on behalf of City of Atlanta Department of Transportation (ATL DOT).

Location

Cheshire Bridge Road NE from Woodland Avenue NE to Faulkner Road NE

Schedule

Project construction is underway, with projected opening of at least one lane of traffic in each direction by October 31, 2022.

Other Details

- ⇒ Crews completed pouring the concrete base at the foot of the bridge in August 2022.
- ⇒ Crews are currently working on the shore wall for span #3, temporary sub-deck at span #2, and continuing work along wall #1.
- ⇒ Sewer line replacement is underway at the northwest corner of the bridge.
- ⇒ Utility work is being finalized for the remaining companies.
- ⇒ Information about this project are available on the ATL DOT website at: <https://atldot.atlantaga.gov/cheshire-bridge-updates>.
- ⇒ Stay engaged with ATL DOT on our Twitter feed [@ATL DOT](#), [ATL DOT Facebook](#) page, Instagram channel [@ATL.DOT](#), and [Nextdoor](#) pages.

